CIVIL ONE ENGINEERS AND CONSULTANTS

(Civil Engineering Consultants, Third Party Inspection, PMC Material Testing Laboratory)
An ISO 9001: 2015 Certified Company

IAS-ANZ

Name of Work : Improvements and Asphalting to Selected Cross Roads and Main Roads in Ward No.16, Jalahalli, BBMP, Bangalore

Name of Client	:	**Executive Engineer, R R Nagar** Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Maruthi Construction (H.Hanumanthegowda),** Contractor, Bangalore.
Est Cost	:	Rs. 176.28 Lakhs
Date of Inspection	:	11.04.2022
Status of Bill	:	1st and Part bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.16),** BBMP, Bangalore.
	:	(b) **Mr. Hemanth Kumar,** Engineer M/s Civil One Engineers & Consultants, Bangalore.

PMC Report

Sl.No	Item No	Description of the Item		Unit	Qty	Comments / observations
1	1	KSRRB 300-46. Scarifying Bituminous course 50mm to 75mm thick along with premix carpet/ surface dressing by	:	Sqm	8610.30	Work done up to the billed quantity and Quality is satisfactory
2	2	KSRRB M300-14. Excavation for roadwork in all types of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers,	:	Cum	3874.64	Work done up to the billed quantity and Quality is satisfactory
3	3	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt	:	Cum	1722.06	Work done up to the billed quantity and Quality is satisfactory
4	4	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix	:	Cum	2152.58	Work done up to the billed quantity and Quality is satisfactory

Office: #25/2, GF, 15th Cross, 2nd Main, Health Laout, Annapoorneshwarinagar, Nagarabhavi 2nd Stage, Bangalore-5600
Mob: 9731166144

Scanned with CamScanner

Sl.No	Item No	Description of the Item		Unit	Qty	Comments / observations
5	5	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road	:	Sqm	8610.30	Work done up to the billed quantity and Quality is satisfactory
6	6	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and,	:	Cum	.430.52	Work done up to the billed quantity and Quality is satisfactory
7	7	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating	:	Sqm	8610.30	Work done up to the billed quantity and Quality is satisfactory
8	8	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler,	:	Cum	344.41	Work done up to the billed quantity and Quality is satisfactory

CIVIL ONE ENGINEERS & CONSULTANTS

Scanned with CamScanner